



Recent Status of Electron/Positron Injector Linac


Kazuro Furukawa for Injector Linac, KEK


Many slides from Y. Enomoto and S. Matsumoto

Injector Linac Mission

Mission of Electron/positron Injector in SuperKEKB

- For 40-times higher luminosity in SuperKEKB collider
- ***** Low emittance & low energy spread injection beam with 4-5 times higher beam current
 - **¤** New high-current photo-cathode RF gun
 - New positron capture section
 - **Damping ring construction**
 - $rac{1}{4}$ Optimized beam optics and correction
 - Precise beam orbit control with long-baseline alignment
 - **Simultaneous top-up injection to DR/HER/LER/PF/PFAR**
- Balanced injection for the both photon science and elementary particle physics experiments






The single injector would behave as multiple injectors to multiple storage rings by the concept of virtual accelerator



Injector Linac Overview

Injector linac configuration



Major upgrade items

- **¤ Photo-cathode RF-gun for low-emittance e-**
- **¤** Flux concentrator, LAS structure, solenoids, quads for e+
- **¤** Pulsed magnets for adequate beam optics for each beam
- **¤ High-precision beam position monitor**
- **¤ High-precision beamline alignment for low emittance**





Required injector beam parameters


Stage	KEKB (final)		Phase-I		Phase-II		SuperKEKB (final)	
Beam	e+	e–	e+	e–	e+	e–	e+	e–
Energy	3.5 GeV	8.0 GeV	4.0 GeV	7.0 GeV	4.0 GeV	7.0 GeV	4.0 GeV	7.0 GeV
Stored current	1.6 A	1.1 A	1 A	1 A	-	_	3.6 A	2.6 A
Life time (min.)	150	200	100	100	-	—	6	6
Bunch charge (nC)	primary e- 10 $\rightarrow 1$	1	primary e- 8 $\rightarrow 0.4$	1	0.5	1	primary e- 10 → <mark>4</mark>	<u>4</u>
Norm. Emittance (γβε) (μrad)	1400	310	1000	130	200/40 (Hor./Ver.)	150	<u>100/15</u> (Hor./Ver.)	<u>40/20</u> (Hor./Ver.)
Energy spread	0.125%	0.125%	0.5%	0.5%	0.16%	0.1%	<u>0.16%</u>	<u>0.07%</u>
Bunch / Pulse	2	2	2	2	2	2	2	2
Repetition rate	50 Hz		25 Hz		25 Hz		50 Hz	
Simultaneous top- up injection (PPM)	3 rings (LER, HER, PF)		No top-up		Eventually		<u>4+1 rings</u> (LER, HER, DR, PF, PF-AR)	

New Schedule



KĖKB 🗕 Linac Schedule Overview as of Feb. 2018 RF-Gun e- beam e- commiss. et commiss. Phase1: high emittance beam for vacuum scrub at A.B.R.C.1 at 1.2 sector (FC, DCS, Qe- 50%) commissioning Phase2.3: low emittance beam for collision e- commiss. at A.B-sector at 1,2,3,4,5 sector Time \rightarrow 2014 2015 2016 2017 2018 2019 1 2 low intensity e+ non-damped e+ damped e+ with VXD Location 2-nd stage (e-/e+) 3-rd stage 4-th stage 5-th stage A1-RF/Tgun Beam Low Low AB-sec 4+1 Ring Emittance **Emittance** Licenses J-arc Injections in steps **Beams** Injections C1-sec target+FC 12-sec SY2 DR DR Commiss. 345-sec 2 - 4 nC **1 nC** 1 - 2 nC HER Phase1 Phase2 Phase3 LER ****** 3T/32gun PF Without Top-up PFAR rect PF-AR D non damped e+ commiss. damped e+ commiss. Improved : Electron at 1→5 Qe+ = 1~4nC at 1.2, 3.4.5 sectors **RF** aun Positron e- commiss. at $A \rightarrow 5$ sectors e- commiss. : Low current electron at A→5 Qe- = 1~4nC

K.Furukawa, B2GM, Feb.2018 5






Pulsed Magnet Installation 1

- Installation during long shutdown at summer 2017
 - Not possible before Phase 1 without DR because of the aperture
 - Replacement for 64 magnets
 - In 99 days between May and October
 - All components including magnets, girders, cabling, cooling water, controls, etc.
 - In parallel with other replacements and installations






Pulsed Magnet Installation 2



13 New girders

- each for 2 quads and 2 correctors
- ready for 10 µm alignment to realize low emittance preservation in Phase 3



00000


Girder and magnet replacements before July Power supply installation and cabling before September Comprehensive system tests in September for a month






- High performance with energy recovery
 - Total energy recovery rate of 68.5% (measured)
 - No need for additional wall power (only 39kW for all new magnets)
- High precision and high stability by analog feedback with IGBT
 Stability of 0.01% for 24 hours
- Flexible synchronous controls with global event control system
 - Independent pulse-by-pulse modulation at 50 Hz

Drives a 1 mH coil at 330 A, 340 V, 1.5 ms risetime



Power Consumption Measurement


Quad (50 Hz, 300 A) x 1



Injector Linac Status

Super KEKB


Stability of Quad Power Supply



0.014578 A / 165.946 A = 0.0107% / 24 hours (for PF_52_4 magnet)



New Pulsed Magnets enabled Simultaneous PF/PF-AR Injections And 2 Test Beam Accelerations



Injector Linac Status

K.Furukawa, B2GM, Feb.2018 13




For Phase 3

Pulsed bending magnet addition for switching between RF electron gun / thermal electron gun

 Pulsed corrector additions for offset injection (orbit control) to enable lower emittance

40 magnet replacements if budget allows

Planning Pulsed Bend for Merger Line



24-degree Merger Bend x2

Thermionic Gun

PF-AR LER (primary e- for e+) PF


HER

Photo RF Gun




DR LTR / RTL Waveguides

- Accelerating structures for energy / bunch compressors on DR LTR / RTL beam lines
- 45-m waveguides from linac gallery
- Fabrication errors of ~150 µm were found (while schematics from KEK and from maker were correct)






DR LTR / RTL Waveguides



Bunch Compressor on RTL

Energy Compressor on LTR

Structure of Waveguide Flange



KĖKB



Fabrication Error and Recovery

September 2017

- A large reflection was observed from the middle of waveguides in the low-power test
- Fabrication errors in 58 waveguide flanges were identified

October 2017

- High power test was performed at a test stand
 - □ Discharge at the gap prevents the power only up to 10% of the nominal power

All 29 wrong waveguides were replaced; some were replaced with the ones with different length, others were newly fabricated



Fabrication Recovery


- **•** Early October 2017
 - Removal of all erroneous waveguides from the tunnel
- Till November 2017
 - Fabrication, preparation and test of replacement waveguides
- Late November early December 2017
 - Re-installation in between linac operation
- December 17 and 24, 2017
 - High-power verification of whole system in between DR construction

January 2018

- Intermittent RF conditioning in between DR construction
- Reached nominal power for Phase 2 and 3 operation


Confirmed the designed energy compression of one third on LTR

CONTRUCTION OF CONDITION OF CONDITICON OF









Injector L



Summary

New Pulsed Magnets

- Successful fabrication and installation of home-grown low-cost pulsed magnet system during 2017 summer shutdown
- 1-month test was performed as scheduled
- Experienced no large troubles so far and enabled stable simultaneous accelerations with different energy beams

Erroneous Waveguides

- Replacements of 29 waveguides were performed successfully even during light source operation and SuperKEKB commissioning / construction
- Achieved the designed energy compression without any harmful impact against DR commissioning

Injector is ready for Phase-2 commissioning



Thank you

