




Progress of SPIRAL2 project

IPAC 2011


San Sebastian, 5-9 September 2011

Progress of SPIRAL2 project:


- ✓ description of SPIRAL2 facility
- ✓ organization
- ✓ progress of the first phase of SPIRAL2
- ✓ progress of the second phase of SPIRAL2
- ✓ conclusions




SPIRAL2 is one of the ESFRI list projects (45 most important EU research infrastructure projects)




Nucleosynthesis in the Universe




Heavy and Super Heavy Elements





Strategic management



Operational management




Systems

Laboratories



Autres



R&D and Construction

CEN Bordeaux-Gradignan (**CENBG**)

Centre de Spectro. Nucléaire et Spectro. de Masse Orsay (**CSNSM**)

Institut de Physique Nucléaire Orsay (**IPNO**)

Institut de Physique Nucléaire Lyon (**IPNL**)

Institut Pluridisciplinaire Hubert Curien Strasbourg (**IPHC**)

Laboratoire Accélérateur Linéaire Orsay (LAL) (**LPC**)

Laboratoire de Physique Nucléaire et de Htes Energies Paris (**LPNHE**)

Laboratoire de Physique Subatom. et de Cosmol. Grenoble (**LPSC**)



R&D

DSM **IRFU/SPhN**

DSM

DSM

DSM – Saclay

DAM DPTA

DEN

DPSN

Construction

IRFU/SACM

IRFU/SIS

IRFU/SENAC

Expertise

DASE et DP2I

Expertise



Expertise

Grand Accélérateur National d'Ions Lourds

GANIL


Laboratoire commun CEA / DSM - CNRS / IN2P3

International collaborations




16 signed (LEA*, LIA**, MoU***) agreements
 MoU with Bilbao (RIB production module,...)
 signed in March
 2 agreements under preparation:
 • MoU with GSI/FAIR (baseline project)
 • LIA/MoU with TRIUMF (laser sources)



15-19/11/10 LEA Workshop with SPES
 13/12/10 MoU with Sweden
 5-8/01/11 LIA Symposium RIKEN
 14-15/03/11 Workshop with FLNR Dubna
 31/03/11 Workshop with ESS Bilbao




End of 2007: 2 phases construction strategy with its licensing procedure and associated schedule presented to the National Safety Authority (ASN)

Beginning of 2008: strategy validated by ASN => one public enquiry, one DAM report and one decree for the two phases.







2006				2007				2008				2009				2010				2011				2012				2013				2014			
T	1	T	2	T	1	T	2	T	1	T	2	T	1	T	2	T	1	T	2	T	1	T	2	T	1	T	2	T	1	T	2	T	1	T	2

Accelerator and associated experimental area buildings

Definition of buildings specifications

Competition and MOe choice

★ June 2008

Preliminary design of buildings (APS +)

DAM transmission

★ April 2009

Submission of buildings permit

★ July 2009

Detailed design of buildings (APD)

Public enquiry and Instruction by IRSN

Permit of construction obtained

Site preparation- Buildings construction


Receipt of first underground caves

Receipt of first surface caves

Equipments installation


First beam tests

Tests and operation



Site before its preparation in November of last year






The hole for the buildings




The crane




GANIL - Engineering & C.M.




Pouring the first concrete this week








	Q/A	I (mA)	Energy (Mev/u)	CW max beam Power (KW)
Protons	1/1	5	2 - 33	165
Deuterons	1/2	5	2 - 20	200
Ions	1/3	1	2 - 14.5	45
Ions (option)	1/6	1	2 - 8	48




**Machine underground
(beam axis = - 8m)**







A/q=3 HI source
up to 1mA
with its associated LEBT


Irfu Saclay
LPSC Grenoble
IPHC Strasbourg
Ganil



LPSC
Grenoble



Beam profiles and emittance 0,22 pi.mm.mrad
(O16 6+, March 2010)



Xe132 25+
O16 3+


Xe132 25+
Separation using slits

➤ Technical & beam tests 2010/2011 :

- PLCs, C/C (Epics) , Vacuum...
- Faraday cups, profilers
- Emittance-meters, slits
- **Metallic beams developments: 25 μ A Ca40 13+ obtained (600 Watt HF power, 35 kV)**


➤ Last beam tests (September 2011) :

- **Oxygen beam obtained at 60 kV**



Deuteron and proton source with its associated LEBT

Irfu Saclay
LPSC Grenoble
IPHC Strasbourg
INFN-LNS
Ganil




Deuteron 2.45 GHz ECR source tested successfully in March 2010 (Protons)




First beam observed after LEBT2 Bending magnet in October 2010


Deuteron beam




Simulation (Tracewin)




Experiment (Oct 2010)





4 vanes- 5m long
conducting copper cavity

Irfu Saclay




3D measurements promising but several non conformities imply delay and force us to reconsider the tolerance objectives. We hope completely assembled T5 before end of march 2012.

4 other segments (T1-T4) should be delivered in june 2012.




T5 segment - 3D measurements

T4 segment
machining







Line to match the beam
for the LINAC

Ganil
IPHC Strasbourg
Irfu Saclay




1st buncher power tests over in: June 2011
specifications OK (120kV CW and 180kV pulsed)
bunchers 2 & 3 delivered end of 2012

All ten quadrupoles are built
Magnetic measurements OK



Call for tender of mechanics for supports and
vacuum pipes ready to be launched end of this year





12 x $\beta_0=0.07$ supraconductive cavities


Irfu Saclay
LPSC Grenoble
IPN Orsay
LAL Orsay

NIPNE Bucarest
LPNHE Paris
BARC India
Ganil

Supports for Cryomodules and Warm Sections under manufacturing



**Quadrupoles under fabrication.
The first ones measured**




The first $\beta_0=0.07$ cryomodule is under tests. We face pollution difficulties.

Status of LINAC $\beta_0=0.12$ cavities

14 x $\beta_0=0.12$ supraconductive cavities

Irfu
LPSC Grenoble
IPN Orsay
LAL Orsay

NIPNE Bucarest
LPNHE Paris
BARC India
Ganil




IPNO/Orsay



All the couplers received and are being commissioned.

Solid-state amplifiers used to power the linac cavities are being manufactured


Qualifying cryomodule, for $\beta_0=0.12$ cavities, met the specifications but pollution difficulties (dust) with production cryomodules.



Status of HEBT line

HEBT design is now frozen

Ganil
IPN Lyon
IPN Orsay
Ciemat Spain




Support and vacuum pipes are now much detailed and ready for construction

Beam Dump


SAFARI

eau Adapté aux Rayons Intenses


Statut & Avanc
Emilie Schible



Construction will be launched
end of 2011



Quads and dipoles and power supplies
under construction



	2006	2007	2008	2009	2010	2011	2012	2013	2014	2015
	T1T2T3T4	T1T2T3T4	T1T2T3T4	T1T2T3T4	T1T2T3T4	T1T2T3T4	T1T2T3T4	T1T2T3T4	T1T2T3T4	T1T2T3T4

Bâtiment Production et salles expériences associées

Competition and MOe choice-

★ November 2009

Choice of company for building study



Preliminary design of buildings (APS)

Submission of buildings permit

Detailed design of buildings (APD)

Submission of preliminary safety report

July 2010

Obtaining of buildings permit

Analysis of buildings WP quotations



Signing of buildings WP contracts



Site preparation - Buildings construction

Receipt of first underground caves for lines installation




Receipt of production cave for process installation



Equipments installation

Tests and operation



2006	2007	2008	2009	2010	2011	2012	2013	2014	2015
T1T2T3T4	T1T2T3T4	T1T2T3T4	T1T2T3T4	T1T2T3T4	T1T2T3T4	T1T2T3T4	T1T2T3T4	T1T2T3T4	T1T2T3T4

Bâtiment Production et salles expériences associées

Competition and MOe choice-

★ November 2009

Choice of company for building study



Preliminary design of buildings (APS)

Submission of buildings permit

Detailed design of buildings (APD)

Submission of preliminary safety report

Obtaining of buildings permit

July 2010

Budget aspects

Analysis of buildings WP quotations

Signing of buildings WP contracts


Site preparation - Buildings construction

Receipt of first underground caves for lines installation

Receipt of production cave for process installation

Equipments installation

Tests and operation



--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Bâtiment Production et salles expériences associées

Competition and MOe choice-

★ November 2009

Choice of company for building study



Preliminary design of buildings (APS)

Submission of buildings permit

Detailed design of buildings (APD)

Submission of preliminary safety report

Obtaining of buildings permit

July 2010

Analysis of buildings WP quotations

Signing of buildings WP contracts

Site preparation - B

Receipt of first unde


Receipt of production cave for process installation

Equipments installation


Tests and operation

**New planning
to built**


Budget
aspects



contract is signed with the company
in charge of building studies



Beginning of the
preliminary design




end of the preliminary
design

December
2011

March
2011




September
2011


We are currently analyzing the issue of preliminary design of the buildings before starting their detailed studies.



Layout of ISOL Rare Isotope Beams


Up to 2.3 kg HD UC₂






RIB Production and Transport

Energy range of SPIRAL2 ISOL RIB :
 $\leq 60\text{keV}$ and $1\text{-}15\text{ MeV/nuc.}$





The detailed study of the TIS production module is completed .

The production module is a totally remote-operated system taking into account radiological environment, safety and contamination handling rules.

The construction of a prototype of the production module could begin in the fourth quarter of 2012.

Laser / Febiad
Surface ionisation
Monobob ECR

$\sim 70 < M < \sim 150$

~70 < M < ~150



Surface Ionisation
Monobob ECR

The periodic table shows elements color-coded by groups: Group 1 (H, Li, Na, K, Rb, Cs, Fr) is green; Groups 2-10 (Li-Ne, Be-Mg, Na-Ar, K-Cr, Rb-Zr, Sr-Y, Ba-Lu, Ra-Lr) are purple; Groups 11-18 (Cu-Zn, Ga-Ge, As-Br, Kr, Ag-Cd, In-Sn, Sb-Te, I-Xe, Pt-Au, Hg-Tl, Pb-Bi, Po-At, Rn, Uuo) are light purple. Red boxes highlight the transition metal region (Groups 3-10) and the post-transition metal region (Groups 11-16). A blue box highlights the noble gases (Group 18). The text '~70 < M < ~150' is positioned above the transition metal region. The text 'Surface Ionisation' and 'Monobob ECR' is in a box above the post-transition metal region.



La	Ce	Pr	Nd	Pm	Sm	Eu	Gd	Tb	Dy	Ho	Er	Tm	Yb
Ac	Th	Pa	U	Np	Pu	Am	Cm	Bk	Cf	Es	Fm	Md	No

©WebElements Ltd

- prototype of ECR tested (80% efficiency),
- Laser Ion source has to be developed, only the laser source is tested,
- FEBIAD Source under development,
- Surface Ionization Source under development,






**Ga⁺ produced with GISELE
laser system, in collaboration
Mainz University**




The first complete prototype of the 50kW size converter is under construction at INFN-LNL. The individual parts (graphite evaporation rate, ball bearings, cooling system and the mechanical rotation) has already been tested

Ucx target:

different structure and density have been irradiated at IPNO to find an optimum target for the production. A new target laboratory dedicated to the Ucx development is under construction



Graphite oven manufactured to reach 2000°C temperature for Ucx target
Temperature tests in October 2011




✓ 1+ line :

The preliminary design of 1+ line is achieved. The integration studies in the buildings, taking into account the constraints of maintenance, are in progress. The mechanical design of the line is based on the use of independent modules that will be extracted with remotely operated tools from inaccessible places like the production caves.

✓ N+ line towards CIME existing cyclotron:

The preliminary design of the n+ line is complete. The integration and the maintenance of these lines in the buildings have been taken into account. Their detailed study has still to be started.



✓ Charge booster:

charge breeding has been tested on the LPSC test bench with the MONOBOB ECR 1+ source. The nuclearization of its mechanical design is well advanced.

✓ RFQ Cooler :


prototype built and the tests with beam are in progress . The nuclearization of its mechanical design, for maintenance operation in a zone where radioactivity and/or contamination will become important, is under studies.


✓ HRS:

beam dynamics is fixed and now the feasibility study of the magnet is underway

✓ Identification station ID1+:

the detailed study is over.





Concerning SPIRAL2 phase1:

- Moreless all the equipments are under manufacturing or tests.
- All the tests in laboratories are very important to debug problems before final installation at GANIL.
- Buildings construction has started and the first poured concrete is expected this week.
- The very important task now is to prepare the installation phase of equipments in buildings. This task was initiated and is underway.

Concerning SPIRAL2 Phase2:

- Preliminary studies of sub-systems are completed.
- All detailed studies to be finished by the end of 2012.
- Beginning of construction of equipments and buildings at end of 2013 or beginning of 2014.



Thank you for your attention