



# Upgrade of KEK Electron/Positron Linac for the Both SuperKEKB and Light Sources

**Kazuro Furukawa**  
**Injector Linac, KEK**  
<kazuro.furukawa@kek.jp>



# Mission of electron/positron Injector in SuperKEKB

## ◆ 40-times higher Luminosity

### ❖ 20-times higher collision rate with nano-beam scheme

✧ → Low-emittance even at first turn

→ Low-emittance beam from Linac

✧ → Shorter storage lifetime

### ❖ Twice larger storage beam

→ Higher beam current from Linac

## ◆ Linac challenges

### ❖ Low emittance e-

✧ with high-charge RF-gun

### ❖ Low emittance e+

✧ with damping ring


### ❖ Higher e+ beam current

✧ with new capture section

### ❖ Emittance preservation

✧ with precise beam control

### ❖ 4+1 ring simultaneous injection





# Required injector beam parameters

| Stage   | KEKB (2010)                 |         | Phase-I (2016)            |         | SuperKEKB (final)                                |                      |
|---|-----------------------------|---------|---------------------------|---------|--|----------------------|
|   | e+                          | e-      | e+                        | e-      | e+   | e-                   |
| Energy  | 3.5 GeV                     | 8.0 GeV | 4.0 GeV                   | 7.0 GeV | 4.0 GeV  | 7.0 GeV              |
| Bunch charge  | Primary e-10nC<br>→ 1 nC    | 1 nC    | Primary e-8nC<br>→ 0.4 nC | 1 nC    | Primary e-10nC<br>→ 4 nC                         | 5 nC                 |
| Norm. Emittance<br>( $\gamma\beta\epsilon$ )<br>( $\mu\text{rad}$ ) | 2100                        | 200     | 2400                      | 150     | 100/20<br>(Hor./Ver.)                            | 50/20<br>(Hor./Ver.) |
| Energy spread   | 0.125%                      | 0.125%  | 0.5%                      | 0.5%    | 0.1%   | 0.1%                 |
| No. of Bunch / Pulse  | 2                           | 2       | 2                         | 2       | 2  | 2                    |
| Repetition rate   | 50 Hz                       |         | 25 / 50 Hz                |         | 50 Hz  |                      |
| Simultaneous top-up injection                                       | 3 rings<br>(KEKB e-/e+, PF) |         | No top-up                 |         | 4+1 rings<br>(SuperKEKB e-/e+, DR,<br>PF, PF-AR) |                      |




# Linac Injector Status

- ◆ **Phase-3 (Collision exp.) should not be delayed**
- ◆ **Injector construction was delayed about 2 years because of resource availability**
- ◆ **Important equipment was postponed until FY2017**
  - ❖ **Most of damping-ring related equipment**
  - ❖ **Many of lower-emittance related equipment**
    - ✧ including 30 pulsed focusing magnets, 36 steering magnets, ~13 girders
- ◆ **Minimum of 5 months required to purchase, fabricate, install and test**
- ◆ **Supplemental budget in FY2016 is not enough**
  - ❖ **Best effort ! (asuming enough budget in FY2017)**
  - ❖ **KEKB construction**
    - ✧ Linac shutdown for 9 months in 1997, after many devices were fabricated in 1996



# Possible Rescheduling




# Pulsed magnet installation

- ◆ **30 quads and 36 steerings and ~13 girders will be installed at summer 2017**
  - ❖ **1 mH, 330 A, 340 V, 1 ms**
  - ❖ **Energy recovery to save power (~75%)**
  - ❖ **Can change the magnetic field every pulse (50 Hz)**
    - ✧ **To support PPM operation or virtual accelerators**
- ◆ **Magnets are ready**
- ◆ **Power supply tests were OK**
- ◆ **Pulsed power supplies and girders will be mass-produced in 2017**

# Pulsed magnet development


## ◆ Pulsed magnet test stand

- ❖ Long-term stability was confirmed



## ◆ Successful beam tests

- ❖ 25-Hz (50-Hz) switching



## ◆ Girders were designed

- ❖ Waiting for mass-production
- ❖ Ready for Phase-3 specification

# Photo cathode RF gun



## ◆ Successful HER injection during Phase 1

- ❖ For 11 days
- ❖ Synch. issues resolved
- ❖ Emittance to be improved

|               | Horizontal (projection) | Vertical (projection) |
|---------------|-------------------------|-----------------------|
| A1 chicane    | 28.3 (31.8)             | 26.4 (29.4)           |
| A1 M          | 20.3 (20.8)             | 17.7 (18.3)           |
| B sector dump | 48.5 (52.7)             | 21.7 (22.2)           |

### Emittance measurement

### Bunch profile measurement







# Photo cathode RF gun


## ◆ Secondary RF gun installation

- ❖ Incorporate recommendations from review meetings
- ❖ Laser, light guides, cavity, etc
- ❖ Installed at the beginning of 2017




# Damping Ring System Layout

M. Kikuchi




# Bucket selection in Phase-2 with DR

- ◆ Without DR, simply wait up to  $5120 \times 96 \text{ ns} \sim 490 \mu\text{s}$ 
  - ❖ 96 ns : highest common frequency between linac – ring



- ◆ With DR, in order to select arbitrary bucket in MR, have to wait up to  $\sim 4.5 \text{ ms}$ , even if a bucket in DR was carefully selected
  - ❖ Power supply can wait only 2 ms, one of only 2798 buckets in 5120 buckets can be selected, may have to change LLRF condition at latter half of linac every pulse




- ❖ Can be a big challenge in LLRF precision

# Subjects to Consider

◆ Have to consider too many subjects !

◆ Phronesis needed (Greek: Practical wisdom, Ability to understand the Universal Truth)





# Injection for Both Experiments of Light-source and B-factory

- ◆ **Proper operation schedule to meet experimental characteristics of those storage rings**
- ◆ **Search for common ground with respect for those experiments**
- ◆ **Should find and confirm solutions in gradual changes**
- ◆ **Improve the machine using virtual accelerator concept, if applicable**



# Pulse-to-pulse modulation


## ◆ Four PPM virtual accelerators for SuperKEKB project

Based on  
Dual-tier controls with  
EPICS and event-system

Independent parameter sets  
for each VA (20ms)  
>200 parameters

for equipment controls  
many more  
for beam instrumentation


maybe with additional PPM VA  
of stealth beam  
for measurement





# Summary

- ◆ **Injection into SuperKEKB is a challenge with higher beam charge and lower emittance**
- ◆ **Steady progress towards designed injection beam in steps**
  - ❖ **Alignment: almost confident on the required precision (0.1-mm local, 0.3-mm global), need to maintain for longer term**
  - ❖ **Positron generator: another license test, need discharge analysis**
  - ❖ **RF gun: following recommendations at review meetings**
- ◆ **Will install all of remaining equipment at summer 2017**
- ◆ **Will balance between final beam quality and progressive operation**
- ◆ **Will balance between particle physics and photon science**
- ◆ **With some Phronesis we may enjoy beam commissioning**



Conference papers at <<http://www-linac.kek.jp/linac/>>



