



Commissioning and Operation of SSRF


Wenzhi ZHANG for the SSRF Physics and Operation Group
Shanghai Institute of Applied Physics, CAS, China
April 22, 2010

Contents

- Brief introduction of SSRF
- commissioning of Booster
- commissioning of Storage Ring
- Operation status of SSRF Storage Ring
- Summary

Shanghai Synchrotron Radiation Facility


- **SSRF is an intermediate energy 3rd generation light source funded by Chinese Academy of Sciences (CAS), Shanghai local government and central government of China;**
- **CAS and Shanghai local government made a joint proposal in 1995, and then a R&D program was carried out from Jan. 1999 to Mar. 2001; Later on this project was announced and fully approved in 2004, and its groundbreaking was made on Dec.25, 2004;**
- **The Linac and booster have been commissioned in 2007, the storage ring commissioning and the beamline commissioning started on Dec. 21, 2007 and May 9, 2008 respectively. The user operation is scheduled to start in May 2009**



SSRF Complex



Storage Ring
3.5GeV, C=432m




Booster
3.5GeV, C=180m



Electron Linac
150MeV



Key Dates of the SSRF Commissioning



SSRF Booster



The SSRF Booster and its commissioning

- A full energy booster optimized for top-up injection;
- Two fold Lattice configuration to accommodating 28 FODO cells with 8 missing dipole magnets;
- Extraction beam emittance designed at ~ 100 nm-rad for getting a clean top-up operation;
- A circumference of 180m and a injection energy of 150MeV;
- Repeat rates up to 2Hz

Main Parameters of the SSRF Booster

Injection energy	GeV	0.15	
Extraction energy	GeV	3.5	
Beam Current Single/Multi bunch	mA	1.6/15	
Circumference	m	180	
Cell number/Super periods		28/2	
Energy loss per turn at 3.5 GeV	MeV	0.915	
Natural emittance at 3.5 GeV		104	94.6
Betatron tune, ν_H / ν_V		8.181/5.229	8.416/5.389
Nature Momentum spread		7.799×10^{-4}	7.802×10^{-4}
Momentum compaction, α_p		0.01849	0.0176
Damping time, $\tau_{H,V,L}$	mS	4.8/4.6/2.3	4.8/4.6/2.3
RF Frequency	MHz	499.65	
Required RF voltage V_{RF}	MV	1.8	

One FODO cell




The SSRF Booster Installation



Booster Commissioning Milestones



- **Sept. 30: Commissioning started at 20:30, and beam arrived at the booster entrance at 21:58;**
- **Oct. 01: First turns of the circulating beam in booster achieved at 17:00;**
- **Oct. 02: First stored beam in the booster obtained at 4:30;**
- **Oct. 05: Within 60 effective commissioning hours, first ramped beam (3.5GeV) obtained at 4:25;**
- **Oct. 29: First extract beam from the booster achieved**

Oct. 1st, night, stored beam was observed by set the sextupoles, RF on



WCM

Oct. 5th, The beam was ramping to 3.5 GeV



Booster Timing Control

All Delay Setting on EVRs

Device	OTID	OTSD	OTAD	Delay (us)	Status
ljKick	OTID	15096.848		15096.8	ON
ljSept	OTID	15065.000		15065.0	ON
RF	OTID	22700.000		22700.0	ON
PSB1	OTID	21000.000		21000.0	ON
PSB2	OTID	21000.000		21000.0	ON
PSQF	OTSD	21000.000		21000.0	ON
PSGD	OTSD	21000.000		21000.0	ON
PSSD	OTSD	21000.000		21000.0	ON
PSSF	OTAD	21000.000		21000.0	ON
BPM1	OTID	91.000		91.000	ON
BPM2	OTID	1000.000		1000.000	ON
BPM3	OTID	98.192		98.198	ON
CHI	OTID	15091.000		15091.0	ON
CH2	OTID	1000.000		1000.000	ON
CH3	OTID	1000.000		1000.000	ON
CH4	OTAD	0.000		0.000	ON
CH5	OTSD	0.000		0.000	ON

Booster Ramping Control

Magnet	Switch	Path	Waveform download filename	operation Destination	Download	Status	Power Status	Step	Waveform parameters Scaling	WFsource	Trigger	
B-01	ON	home\srfrprod\opiled\lps\h\w	cos9000.dat	19	Completed	OK	OK	125	1.00	45.0000	19	Disable
B-02	ON	home\srfrprod\opiled\lps\h\w	cos9000.dat	19	Completed	OK	OK	125	1.00	45.0000	19	Disable
QD-01	ON	home\srfrprod\opiled\lps\h\w	cos9000.dat	19	Completed	OK	OK	125	1.00	18.7200	19	Disable
QF-01	ON	home\srfrprod\opiled\lps\h\w	cos9000.dat	19	Completed	OK	OK	125	1.00	19.1000	19	Disable
SD-01	ON	home\srfrprod\opiled\lps\h\w	cos9000.dat	19	Completed	OK	OK	125	1.00	0.0000	19	Disable
SF-01	ON	home\srfrprod\opiled\lps\h\w	cos9000.dat	19	Completed	OK	OK	125	1.00	0.0000	19	Disable

B-01

B-01 Current

B-02

B-02 Current

QD-01

QD-01 Current

QF-01


QF-01 Current

SD-01

SD-01 Current

SF-01

SF-01 Current



Value	Mean	Min	Max	St Dev	Count	Info
Min	-844.0mV	-856.8042m	-884.0m	-764.0m	39.16m	166.0
Max	-1.1V	-1.0534278	-1.116	-988.0m	29.27m	166.0
Mean	-5.24V	-5.236442	-5.24	-5.16	16.63m	166.0

Horizontal Acquisition

Record Length: 20000

Resolution: 25.0ps


Sample Rate: 40Ks/s

Scale: 50.0ms

Duration: 500ms

Delay Mode

Off





Position: 19.8%

Horizontal Zoom

Ext Ref

Oct. 29, Beam was extracted to the HBT




Overview of Storage Ring

Main Parameters of the SSRF Storage Ring



	DBA	Low-emittance mode	Normal Mode
Energy	GeV	3.5	3.5
Circumference	m	432	432
Natural Emittance	nm·rad	3.9	11.2
Current: Multi-bunch (Single)	mA	200~300(5)	200~300(5)
Number of Cells		20/4	20/4
Straights: Length×Number	m	12×4、6.5×16	12×4、6.5×16
$\beta_x/\beta_y/\eta_x$ in middle of 12m straight	m	10.0/6.0/0.15	10.0/6.0/0.0*
$\beta_x/\beta_y/\eta_x$ in middle of 6.5m straight	m	3.6/2.5/0.10	3.6/2.5/0.0*
Betatron Tune Q_x/Q_y		22.22/11.32	22.22/11.32
Chromaticity ξ_x/ξ_y		-56/-19	-56/-19
RF Voltage	MV	4.0~6.0	4.0~6.0
Energy Loss Per Turn (Dipole)	MeV	1.448	1.448
Bunch Length	mm	4.0	4.0

The SSRF Storage Ring

- A 20-cell double bend lattice structure with a circumference of 432 m and a natural emittance of 3.9nm-rad;
- 4 fold configuration with two types of straight sections (16x6.5m and 4x12m);
- One 12m straight for accommodating all injection elements, another one for SRF cavities and other 18 for various IDs;
- Reasonable beam sizes, beta functions and dispersion at straight sections;







Storage Ring




- ❑ Main parameters:
- ❑ Energy: 3.5 GeV;
- ❑ Circumference: 432m;
- ❑ Current: 5/300 mA (S/M bunch);
- ❑ emittance: 3.9 mm-mrad;
- ❑ Strait section: 4*12m, 16*6.5m;
- ❑ RF voltage: 4-6 MV
- ❑ Max Power: ~600kW
- ❑ Orbit Stability: <10% beam size

Designed Lattice Parameters

	Mode I	Mode II	Mode III	Mode IV
Tune	22.22/11.29	22.22/11.29	23.32/11.23	19.22/7..32
emittance	3.92	11.4	3.36	5.42



The SSRF Storage Ring Installation



Commissioning of SSRF storage ring

1. Commissioning Schedule:

- First stage: with norm RF cavities (V_{rf} 2.0MV, E_b 3.0GeV)
- Second stage: with super-conducting RF cavities (V_{rf} 4MV, E_b 3.5 GeV)
- Third stage: with insertion devices and beam lines


2. Commissioning procedures:

- Beam injection: First turn and multi turns
- beam current accumulation and Stored beam
- COD
- BBA
- LOCO
- Beam orbit stability and slow orbit feedback
- Insertion devices
- High current

Storage Ring Commissioning Milestones


- Dec. 21, 2007: commissioning started at 18:20, one turn beam achieved at 21:08 and multi-turn beam at 21:18;
- Dec. 23, 2007: 2000~3000 turns achieved at 20:00;
- Dec.24, 2007: first stored beam obtained at 06:54 (in~60hrs)
- Jan.03, 2008: 100mA stored beam achieved at 20:20;
- Mar. 16, 2008: Both horizontal and vertical closed orbit corrected to <50um rms with 80 correctors (137BPMs);
- June 2008: a few of microns beam orbit stability achieved;
- June 15, 2008: Integrated beam current >150 Ahrs obtained;
- June 17 -18, 2008: 200mA at 2GeV and 300mA at 1.5GeV achieved.
- 2008.09.30 Reached 200mA@3.5GeV
- 2009.05.06 Open to user
- 2009.07.18 Reached 300mA@3.5GeV

Storage Ring Commissioning



SR-SRM-image

Circulated, Stored and accumulated beams




Celebrating the Stored Beam 06:55, Dec.24, 2007



On July 18, 2009 , the final important parameter 300mA was reached

Shanghai Synchrotron Radiation Facility Status

Energy: 150 MeV	Linac: Energy Spread: 0.5%	Charge: 1.2 nC
Energy: 0.150 ~ 3.5 GeV	Booster: Emittance: 110 nm-rad	Current: 1.3 mA
Energy: 3.5 GeV IntgCurrent: 680.472 A.h	Storage Ring: Emittance: 4.0 nm-rad Lifetime: 37.10 Hrs	Current: 300.223 mA Injection Rate: -0.00 mA/s



SR-RF status

Master Freq: 499659814 Hz
Cav_Tot_Volt: 5.25 MV

	CAV1	CAV2	CAV3
Pf(kW):	128.9	166.1	188.3
Pr(kW):	6.39	6.21	11.55
Vc(MV):	1.69	1.78	1.73
Pha(deg):	152.6	249.0	62.2
He_Level:	66.9	66.9	66.9
Vacuum:	6.3e-10 Torr	5.8e-10 Torr	5.2e-10 Torr
Current:	300.20 mA	Life: 36.11 Hrs	680.47 A.I


Model Calibration

The main design values of the two modes


Parameters	Dispersion mode	Dispersion-free mode
Energy (GeV)	(3.0)3.5	(3.0)3.5
Circumference (m)	432	432
Cell	20(DBA)	20(DBA)
Super-period	4	4
Tune Q_x/Q_y	22.22/11.29	22.22/11.29
$\beta_x/\beta_y/\eta_x$ (m) in the centers of straight sections	10/6.0/0.15 3.6/2.5/0.10	10/6.0/0 3.6/2.5/0.006
Natural emittance (nm.rad)	3.92 2.86@3.0GeV	11.4 8.4@3.0GeV
Natural chromaticity ξ_x/ξ_y	-55.64/-17.94	-55.56/-18.09
Momentum compactor	4.2118×10^{-4}	5.4249×10^{-4}
Damping partitions $J_x/J_y/J_s$	0.9968/1/2.0032	0.9960/1/2.0040
Natural energy spread (rms)	9.84×10^{-4} 8.44×10^{-4} @3.0GeV	9.84×10^{-4} 8.44×10^{-4} @3.0GeV

The optical functions of the two modes in one fold of the storage ring

Dispersion mode



Dispersion-free mode



Calibration the model step by step

1. First commissioning

Tune difference from model: 1.5(H)/0.4(V)

rms value of COD is about 1mm in both plane

2. Model calibration after two rounds of BBA

Tune difference from model: 0.03(H)/0.07(V)

rms value of COD is about 0.08mm in both plane

Bad beta function distributions

3. Model calibration with LOCO: by family

The measured data are almost same with the model


rms value of COD is less than 0.05mm in both plane

Working with 100mA


4. Model calibration with LOCO: by magnets

Reduce the beta beating caused by the small errors

Bare COD




Step 1: Commissioning mode within the first month



Step 2: Commissioning mode after two rounds of BBA

BPM offsets
Feb. 23 2008




- After two rounds of BBA, the closed orbit can be corrected sufficiently, $(x/y(\text{RMS})=0.08\text{mm}/0.09\text{mm} @ 2008/2/24)$. With a simple scaling of magnetic coefficients, the measured optical parameters are close to the ones of the model.
- The measured tunes are 22.196/11.214, and the measured chromaticities are about -58/-16.
- Unfortunately, the measured beta functions show bad periods, and have much difference with the model!

Step 3: Commissioning mode with LOCO (By family)

- Correction of the B-I is done by fitting the quadrupole fields family-by-family with LOCO, and correction the magnetic coefficients.
- The commissioning is changed to dispersion mode after Mar. 5, 2008
- The closed orbit can be corrected to 0.07/0.08 mm (RMS) for horizontal and vertical plane respectively。
- The measured tunes (Q_x/Q_y) are 22.26/11.28, which is close to the designed value (22.22/11.29) further.
- The measured beta functions have good periods!

Beta and dispersion beatings between the LOCO model and the designed mode




- Aberrations of the optical functions are obvious. The fact can be found both in direct measurements and LOCO measurements.

Step 4: Commissioning mode with LOCO (By magnets)


- With the little difference between model and measurement, one can use LOCO (fitting magnet-by-magnet) to calibrate the realistic mode to be closed to designed mode.
- After calibration of two rounds, the operational mode is tuned to designed mode, and the direct measured parameters are coherent to values resulting from LOCO measurements, and the designed mode.

Optical functions resulting from calibrated model with LOCO


Hori. beta




Vert. beta





Comparison of the dispersion between the LOCO model and the designed mode tracked with AT code



Beta and dispersion beatings between the LOCO model and the designed mode




BBA measurement results



Residual closed orbit at 100mA: $\lt; 50\mu\text{m}$ rms

- ➔ With 137BPMs and 80 correctors for each of the horizontal and vertical planes
- ➔ Closed orbit was corrected to (rms): 47 μm (horizontal) and 47 μm (vertical)
- ➔ Maximum corrector strengths are: 0.17mrad (horizontal) and 0.18mrad (vertical)



Orbit Stability


Orbit drift without feedback




SOFB results on 2008.06.04

Total SOFB time: 5.5 hours
BPM number: 135

Eigen Values: 60/60 (H/V)



SOFB results started from 2008.12.01 23:00, 14 hours



80个BPM
Eigen values
H : 40
V : 60

x/y (rms)
~ 2 μm / 1 μm

Operation Status

In 2009


Accelerator Operation Status

- 2305 hours for machine study
- 4317 hours for beam line
 - 2620 hours for beam line commissioning
 - 2093 hours for user time operation
- 372 hours hardware failure
- 1286 hours for maintenance

Machine Statistics for user operation

- Total time : 2093 hours
- Hardware failure: 120.6 hours
- Availability: 94.6%
- MTBF: 31 hours
- MDT: 1.6 hours

Hardware failure statistics



Summary

- **The SSRF accelerator commissioning was carried out rapidly, smoothly and successfully;**
- **Some problems we have to solved in the future operation**
 - **BPM jump;**
 - **Decrease hardware failure time;**
 - **Increase MTBF > 50 hours;**
 - **SOFB and FOFB work together;**
 - **Top up Operation;**

A nighttime photograph of a modern architectural structure with a large, illuminated, curved roof. The building is reflected in a body of water in the foreground. The word 'THANKS' is overlaid in large, stylized, orange and red letters with a white outline.

THANKS