




LHC Commissioning

R. Giachino

CERN

WAO 2010





Outline

- 1. Introduction
- 2. Starting the LHC
- 3. Sector 3-4 Incident & Repair
- 4. LHC Beam Operation
- 5. Conclusions

CERN Accelerator Complex

Large Hadron Collider (LHC)

> Super Proton Synchrotron (SPS)


> > Proton Synchrotron

CERN Accelerator Complex

HC-b




ATLAS






CMS






LHCb






ALICE






The 15m LHC Cryodipole





Cryogenic Plant

"Cryo Maintain" – Allowing Circulating Beams 90.4% Available



CERN



Day One – September 10th 2008





Day One – September 10th 2008

Single bunch of protons 3 x 10⁹


Beam 1

- 1. Injected Point 2
- 2. Threaded around machine in 1 hour
- 3. Trajectory steering gave 2 or 3 turns

Beam 2

- 1. Injected Point 8
- 2. Threaded around machine in 1.5 hours
- 3. Trajectory steering gave 2 or 3 turns
- 4. Q and Q' tuning gave several hundred turns

No Major Magnetic Problem



No Major Obstacle



On Day One not all circuits had been commissioned

Final Commissioning Main Dipole Circuit 34

- Electrical Fault at 5.2 TeV in dipole bus bar, between quadrupole and dipole Post-Analysis: R = 220 n Ω , nominal = 0.35n Ω
- Electrical Arc developed and punctured helium enclosure Post-Analysis: 400 MJ dissipated in cold-mass and arcing
- Helium Release into the insulating vacuum
 Post-Analysis: Pressure wave caused most damage




Vacuum Chamber

Dipole bus bar



Pressure wave




- Cold-mass
- Vacuum vessel
 - Cold support post
 - Warm Jack
 - \sim Compensator/Bellows
 - Vacuum barrier

- 1. Pressure Wave propagates inside insulation Vacuum enclosure
- 2. Rapid Pressure Rise
 - Self actuating relief valves could not handle pressure
 - Design: 2Kg He/s Incident: ~20 kg He/s
- 3. Forces on the vacuum barriers (every second cell) Design: 1.5 bar Incident: ~8 bar
 - Several Quadrupoles Displaced by ~50 cm
 - Cryogenic line connections damaged
 - Vacuum to atmospheric pressure



Dipole bus bar




VELAN






Collateral Damage





Quadrupole-dipole interconnection




Main Damage Area: 700m

- 39 dipoles and 14 quadrupoles effected
- moved to surface:
- 37 replaced and 16 repaired




Ideal 13 kA Connection Scheme






Observed Interconnections




Defective interconnetion-bus bar transition γ -ray picture (left) and scheme (right)





LHC repair and consolidation



Collateral damage mitigation

for new Quench Protection System to protect from busbar quenches

Machine wide activities 2008/9



- Calorimetric & electrical splice measurements at cold (measuring $n\Omega$) Q4 2008
 - Had to warm up sectors 1-2 6-7 to exchange magnets (and 5-6 for other reasons)
- Electrical stabilizer measurements at warm or 80K (measuring $\mu\Omega$) Q1 Q3 2009
- Major new protection system based on electrical measurements Q1 Q4 2009 (nQPS)
- Pressure relief valves installed where possible Q1 Q3 2009 (dipoles have to be warm)
- floor anchors reinforced Q1 Q3 2009

	Q4 2008	Q1 2009	Q2 2009	Q3 2009	Q4 2009
12	Cold	Cold → Warm	Warm	Warm → Cold	Cold
23	< 100K	< 100K	< 100K → Cold	Cold → 80K → Cold	Cold
34	Warm	Warm	Warm	Warm → Cold	Cold
45	< 100K	< 100K	80K → Warm	Warm → Cold	Cold
56	Cold	Cold → Warm	Warm	Warm → Cold	Cold
67	Cold	Cold → Warm	Warm	Warm → Cold	Cold
78	Cold	< 100K	< 100K → 80K	80K → Cold	Cold
81	Cold	< 100K	< 100K → 80K	80K → Cold	Cold

20th November 2009 LHC was back


14 months to repair, consolidate and re-commission all elements

• Energy Limit 1.2 TeV in 2009 – bringing bus-bar quench protection system online

20th November – Circulating beams again!



Diagnostics Available on Day Zero





20 th November	Day 0	Both Beams Circulating after 6 hours
23 rd November	Day 3	First pilot collisions at 450 GeV
29 th November	Day 9	Beams ramped to 1.18 TeV
6 th December	Day 16	Stable Collisions at 450 GeV for experiments
8 th December	Day 18	First collisions at 1.18 TeV

- Commissioned at a forced pace aim to check as much as possible
- Uptime 60% Very good at this stage
- Most optimistic dreams came true
- A touch of modesty


Stored energy did not exceed 30 kJ - 0.01% of nominal



2010-2011 planning


Jan-Feb 2010: commissioning of LHC circuits for 3.5 TeV operation.

Beam operation 2010:





3.5 TeV collisions





The electrical incident revealed quality issues of the bus-bar joints.

14 months of repair and re-commissioning.

New diagnostics for online monitoring and protection of all joints.

Eradication of joint issues requires a complete warm-up and long shutdown.

The LHC beam energy will be limited to 3.5 TeV in 2010/2011. Long shutdown in 2012 to prepare LHC for 7 TeV / beam.

Very successful beam commissioning to 1.2 & 3.5 TeV.

LHC is reproducible.

Collisions at 3.5 TeV established.


Increase stepwise intensity through the year.


Ready to operate 18 months at 3.5 TeV


But the real beam challenges are ahead of us !




Collisions 1.2 TeV









28

Food for thought – Tune Spectra

